

Sunnyslope County Water District

Ridgemark Area Wastewater Treatment Improvements Project

State Revolving Fund Project No.: C-06-5160-110

Monthly Construction Progress Report

March, 2012

DESCRIPTION of WORK ACCOMPLISHED THIS MONTH

- A. Yard Piping & Electrical Conduits:**
- B. Operations Building:**
- C. Sequential Batch Reactor Structures: (SBR)**



Yard Piping and Conduits

Installed electrical duct banks between the Operations and Blower Buildings and between numerous site distribution points.



Operations Building:

Placed and finished concrete slab and erected steel building framework.



SBR Structures:

Installed aluminum handrails, sensors and control boxes, slide gates and operators, decanter and decanter operator, mixers and mixer davit cranes, sack and patch tank walls. Installed and backfilled Plant Pump Drain precast concrete box, formed Headworks Slab edge form, installed 10" Raw Sewage Force Main ductile iron turn-up and fittings at Headworks, installed slab edge forms and rebar at Blower Building.



INSTALLING SLIDE GATES AT SBR TANK

